

FY 2025 – 2027 Federal Facility Agreement Milestones
Appendix E

Site	Project/Subproject	FY 2025 Milestones	FY 2026 Milestones	FY 2027 Milestones
ETTP	ETTP Main Plant Area Groundwater Interim ROD	RDWP 8/3/25		RAWP 3/2/27
	ETTP Main Plant Area Groundwater Final ROD		RIWP 9/30/26	
	K-31/K-33 Groundwater ROD	RDR/RAWP 3/30/25		
	Zone 1 Groundwater Plumes ROD		RI 9/15/26	FS 9/4/27
	Zone 1 Final Soil ROD	RAR 8/26/25		
	Zone 2 Soil ROD (4/19/05)	ROD ESD 12/31/24	RAR 3/18/26	
	EU 11	PCCR 9/30/25		
	EU 16	PCCR 3/31/25		
	EUs 20, 21, 22	Final PCCR 9/30/25		
	EU 30	PCCR Add. 3/1/25		
	EU 35	PCCR 2/14/25		
	EU 39	PCCR 3/19/25		

FY 2025 – 2027 Federal Facility Agreement Milestones

Appendix E

Site	Project/Subproject	FY 2025 Milestones	FY 2026 Milestones	FY 2027 Milestones
ORNL	Bethel Valley Interim ROD (5/2/02)			ROD ESD 7/30/27
	3026-D Facility			PCCR 6/3/27
	3042 D&D		RDR/RAWP 3/5/26	PCCR (Pre-Demo) 1/30/27
	3517 D&D			RDR/RAWP 1/27/27
	3544 D&D			WHP 10/30/26
	7025 Area		PCCR 10/30/25	
	West Bethel Valley 4	PCCR 9/30/25		
	West Bethel Valley 8	PCCR 6/30/25		
	LGWO Deactivation (3608)	PCCR (Filter Press) 11/30/24		PCCR Add. (2600 Piping) 1/31/27
	Isotope Facilities Demo			PCCR 4/30/27
	MSRE ROD Salt Remediation (7/7/98)	RI 10/22/24	FS Addendum 1/4/26 PP 9/30/26	

FY 2025 – 2027 Federal Facility Agreement Milestones

Appendix E

Site	Project/Subproject	FY 2025 Milestones	FY 2026 Milestones	FY 2027 Milestones
Y-12	UEFPC Phase I ROD Source Control (5/2/02)			
	OF-200 MTF	PCCR 9/30/25		
	Y-12 Buildings AM (9/29/10)			
	Alpha-2 Complex	PCCR (Deact.) 4/30/25		
	Beta-1 Complex		PCCR (Pre-Demo) 1/13/26	
	BCV Burial Ground ROD	RIWP 5/24/25		RI 8/26/27
	BCV NT-8 AM	RmAWP 9/18/25		
	White Wing Scrapyard ROD		RI Report 4/27/26	FS 2/11/27
	EMWMF ROD (11/11/99)	RAWP Add. 10/30/24 (SAP/QAPP/ Operations Plan) Baseline Char. 12/17/24 Report (secondary) PCCR 4/1/25	PCCR 4/1/26 RAWP Add. 9/30/26 (Bedrock Well SAP/QAPP)	PCCR 4/1/27
	EM Disposal Facility ROD		RDR/RAWP 9/30/26	
ORR	Water Resources Restoration Program	RER 4/30/25	RER 4/30/26	RER 4/30/27
	Five-Year Review	FYR (BCV [incl. EMWMF] & WWSY) 8/25/25	FYR (MV/BV) 8/20/26	FYR (LWBR & CR/PC) 8/20/27
	Public Involvement Plan	PIP 5/30/25		

NOTE: Gray shaded cells reflect CERCLA decision subprojects.